STAT STAT

STAT STAT

> FORM I-79

610 USE PREVIOUS EDITIONS

R	OUTING	G AND	RECOR	D SHEET	
SUBJECT: (Optional)					
ILSP Working Group Meeting	ng Minut	es - 8	November	1988	
FF			EXTENSION	NO. OL 10416-88	
Chm ILSP Working Group, I	Rm 3E14	Hqs			
, 5		-		DATE 22 December 1988	
TO: (Officer designation, room number, and	D	ATE	OFFICER'S	COMMENTS (Number each comment to show from whom	
building)	RECEIVED	FORWARDED	INITIALS	to whom. Draw a line across column after each comment.)	
1.					
OS Rep.	12/2	7/88	9		
2.	 	/ <u>-</u>	/		
					p
3.					STA [·]
o .	12/28	12/28	m	3-F4Z 5-File	017
<u></u>	10720	1700	7	- ^2	
4.			'	5-File	
5.				S	TAT
6.					
7.					
8.					
9.					
·					\
C					}
10.				·	,
11.					
12.					
13.	 	 			
14.				- I	
·		ļ		1	
15.					

Declassified in Part - Sanitized Copy Approved for Release 2013/12/13 : CIA-RDP93B00099R000700120001-1

Declassified in Part - Sanitized Copy Ap	oproved for Release 2013/12/13	3 : CIA-RDP93B00099R000700120001-1
	SEZRET	

9 December 1988

	MEMORANDUM FOR:	ILSP Working Gro	up Members, Al	ternates and Meeting Atter	ıdees
STAT	FROM:		·		
		Chairman, ILSP Wo	orking Group		
	SUBJECT:	ILSP Working Gro	up Meeting Min	utes - 8 December 1988	
	l. The	· ILSP Working Gro	up Meeting was	held at 1000 hours on	
	8 December 1988.	The following re	epresentatives	were present:	
STAT				Chairman/ILSP	
	,			ILSP ILSP	
			•	DI/MPSS/SS	
				OIG OGC	
				FMG CED/SI	
				OSWR	
	•			OIT Representative OS Representative	
				ILSP	4
				ILSP ILSP	
				OS/PSD/CSMB OS	
	•			DCI/LOG	
	•			DS&T Alternate OL/FMG	
				OTE/AD	
					,
				,	
ETAT [-		
STAT		•			
		•			

SUBECT: ILSP Working Group Meeting Minutes - 8 December 1988

Attached is a copy of the meeting agenda (Attachment 1).

2. The minutes of the previous meeting were approved without comment.

STAT

3. _____announced that this would be his last meeting as Chairman of the ILSP Working Group and that his replacement would be announced. He also said that the next meeting of the ILSP WG would be held 5 January 1989 instead of 22 December 1988 as listed on the agenda.

4. OL Topics

STAT

STAT

STAT

- A. briefed the status of the Completion Dates
 Schedule and the changes since the last ILSP WG meeting
 (Attachment 2). Forty-eight (48) people have moved into
 the NHB since the last meeting, thirty-nine (39) more
 will move in by the end of December, and over three
 hundred (300) will move in during the month of January
 1989. The OTE Computer Training Room, Projection
 Rooms and conventional classroom are scheduled to be
 turned over to OTE by the end of December. OL and OS
 are still working towards completion of their 100%
 drawings and then the balance of their schedules will
 be established. Plans for OF should be resolved within
 the next two weeks. The moves displayed on the Gantt
 Charts (Attachment 3) are firm through the month of
 April.
- B. reported on Fit-up and Survey work in the NHB (Attachment 4). AF is now in the contract cycle and construction should start in early January. PPS and OP (4th floor central) are on schedule and OS is working towards 35% design drawing approval. OL requirements have been received and OF remains on hold.
- C. briefed on the status of Carpet, Partition and Furniture installations (Attachment 5). All installations are on track through 19 January 1989. Availability of furniture and partitions after that date may become critical.
- D. Components in the NHB said that lack of trash chutes has become a major concern and inconvenience. OL wants to run more tests on the chutes and OS wants new locks on the chute doors before the chutes are ready for normal use. The chutes should be available within two weeks.

SECRET

SUBJECT: ILSP Working Group Meeting Minutes - 8 December 1988

5. OIT Topics

A. OIT wiring has become routine, they have not had any significant problems, and they are on schedule in all of their work.

В. said that Computer System Relocations should be dropped from the meeting agenda because that phase has been completed.

said that the long term wiring schedule (beyond 30 June 1989) is a concern because funding will end at that date. Wiring schedules have not been established for OL, OP, OS and OF so a potential problem exists for completing their requirements. There will not be enough work in the April/June time period for the telephone people and this causes another problem.

6. OS Topics

STAT

STAT

- Α. said there are no alarm or security problems to report on.
- B. A concern was expressed over alarm wiring in the Atrium area and the shield monitoring system. OS will look into these questions and get back to the ILSP WG at the next meeting.
- C. NHB components expressed concern that floor tiles in the hallways are causing people to trip and fall because they are not secured or flush with each other. The OS authorization letter regarding securing of floor tiles has not yet been received. Carpeting of corridors is on hold until this issue is resolved. accepted an action item to have the hallway tiles leveled ASAP and to follow up on the letter.

7. OMS Topics

There was no OMS/ORD representative at the meeting.

SECRET

STAT

STAT

SUBJECT: ILSP Working Group Meeting Minutes - 23 November 1988

8. General Issues or Concerns

STAT

- A. The DCI representative said that a memo on sound problems in OGC had been sent by to OL. OL will respond to the memo in a timely fashion.
- B. No other issues or concerns were expressed.
- 9. There are no open Action Items.

10. The next ILSP Meeting is scheduled for 5 January 1989 at 1000 hours in 3E14, Headquarters.

STAT

Attachment: a/s

Distribution: a/s

SECRET


ILSP WORKING GROUP AGENDA 8 December 1988

- OLD BUSINESS

- Review/Approval of Minutes of previous meeting

	- <u>OL TOPICS</u>
STAT	- Overview of ILSP Schedule
STAT	- Status of NHB Fit-up and Survey Work
STAT	- Carpet, Partition & Furniture Progress Report
	- Issues/Concerns?
STAT	- OIT TOPICS
	- Status of PBX, Wang, and special wiring work in NHB
	- Status of Computer Systems relocation
	- Issues/Concerns?
STAT	- OS TOPICS
	- Status of Alarm work in NHB
	- Issues/Concerns?
STAT	- OMS TOPICS
	- Issues/Concerns?
	- GENERAL ISSUES OR CONCERNS?
	- DA - O/DCI - DI - DO - DS&T
41	- ACTION ITEM REVIEW

NEXT MEETING: Tentatively scheduled for 22 December 1988, 10:00 3E14 HQS



NO. TOWER M Declassified in Part - Sanitized Copy Approved for Release 2013/12/13 : CIA-RDP93B00099R000700120001-1 Task Gantt w/ Planned

Project: NTMOVE 12/05/

7 Days Per Symbol Task Name	WBS Code	Schd Start	Schd Finish	Dec 88	Jan 89	Feb	Mar	Apr	May	Jun	Jı
MOVE	NT-2-OIT-H	12/06/88	12/06/88	4	· · · · · · · · · · · · · · · · · · ·			·			٠.,
Scheduled MOVE	NT-4-OP	02/15/89	02/24/89		-		· · · · ·				
Scheduled MOVE	NT-4-0IT-66	03/15/89	03/17/89								
Scheduled			i								
MOVE Scheduled	NT-4-PPS/DO	04/12/89	04/25/89	:::				··· ZZ	3 · · · ·		
										1	
				-							
			·								
1 2				1							
											P
											7
								•		1	
											7
											X
					•						1
		,		11			٠.				11

WORKING BASELINE

SOUTH TOWER MOVES as of 12/02/88
Tasl. Gantt w/Plc Declassified in Part - Sanitized Copy Approved for Release 2013/12/13 : CIA-RDP93B00099R000700120001-1

Project: SUB120

7 Days Per Symbol Task Name	WBS Code	Schd Start	Schd Finish	Dec 88	Jan 89	Feb	Маг	Apr	May	Jun	Jul	Aug	5
													•
MOVE Scheduled	ST-G-OIT-Y	12/ /4 /88	12//4/88	14									
MOYE.	ST-G-OIT-W	12/14/88	< 12/14/88	. 2		,							
Scheduled MOVE Scheduled	ST-G-OL	12/20/88	< 12/20/88						• • • • •				• •
MOYE Scheduled	ST-2-OIT-K	01/05/89	01/10/89	-	ZZ			•					
MOYE	ST-2-OIC	01/13/89	01/17/89		- 122						• • • • •		
Scheduled MOVE	ST-5-ISC	01/13/89	01/20/89		<u>ZZ</u>	l							
Scheduled MOVE .	ST-2-OIT-A	01/17/89	< 01/19/89		<u></u>								
Scheduled MOVE	ST-6-OGC	01/20/89	01/23/89		[2								• •
Scheduled MOVE	ST-G-OTS	01/24/89	< 01/24/89		<u>c</u>	l							
Scheduled MOVE	ST-3-NAASW	02/01/89	02/06/89			<u> </u>						· · · · ·	• •
Scheduled MOVE **LATE***	ST-3-OSWR/TTAC	02/01/89	02/06/89		 	<u></u> .							
Scheduled MOYE	ST-1-OIT-NP	02/10/89	03/13/89										
Scheduled MOYE	ST-2-CIC	02/23/89	03/01/89			. —							
Scheduled MOVE	ST-2-REG	03/08/89	03/14/89										
Scheduled	ST-1-OP/EAA	00,06,09	05/77/09			— ∷							
MOVE Scheduled	,	07/17/00	04/13/00	- H									
MOVE Scheduled	ST-2-SE	03/17/89	04/13/89			:: 			,				J
MOVE Scheduled	ST-1-SE	03/17/89	04/13/89		· · · · ·		· · · · · · · · · · ·						
MOVE Scheduled	ST-3-OIT-C	03/30/89	04/06/89	-				<u></u>					
MOVE**LATE** Scheduled	ST-3-OIT-L	03/30/89	04/06/89	: ; :•	<u> </u>			<u> </u>					
2000000		. 1											

SOUTH TOWER MOVES as of 12/02/88
Task Gantt w/Plc Declassified in Part - Sanitized Copy Approved for Release 2013/12/13 : CIA-RDP93B00099R000700120001-1

Project: SUB1202 12/05,

7 Days Per Symbol Task Name	WBS Code	Schd Start	Schd Finish		May 89	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan 90
MOVE	ST-G-OMS	04/11/89	04/12/89										
Scheduled MOVE	ST-3-0IT-F	04/11/89	04/18/89	ÉŻ	· · · · ·			• • • •					
Scheduled IOVE	ST-1-LOGS		,		:		• • • •						
Scheduled IOVE	ST-3-AF	05/25/89	06/05/89	::			• • • •				· · · · ·		
Scheduled IOVE	ST-1-OP					• • • •		.					
Scheduled 10VE	ST-G-OS	08/16/89	09/12/89		 								
Scheduled IOVE	ST-4-REG	08/21/89	09/18/89			, , , ,							
Scheduled IOVE	ST-4-0S	08/21/89	09/18/89						. 777		· · · · ·		
Scheduled IOVE	ST-6-OL	08/25/89	09/22/89									• • • •	
Scheduled OVE	ST-4-0P	08/28/89	09/05/89										
Scheduled IOVE	ST-G-OP	09/05/89	09/29/89		· · · · ·				777	.			• • •
Scheduled OVE	ST-6-OF	09/06/89	09/19/89										
Scheduled OVE	ST-3-OP	09/12/89	09/25/89										
Scheduled OVE	ST-5-0P	09/18/89	10/16/89	,		·, , , ,				224		· · · ·	
Scheduled IOVE	ST-5-OL FMG	11/03/89	12/04/89		•						<u> </u>		
Scheduled						→				• ,• • • •			
							·						•
		:											
	r .		,										
			-										

WORKING BASELINE

FIT-UP WORK IN THE NEW HEADQUARTERS BUILDING

- * OTE RENOVATIONS DELAYED MATERIAL DELIVERIES LATE VARIOUS DUE DATES IN DECEMBER
- * OMS CONSTRUCTION BEHIND SCHEDULE DUE 13 JANUARY AWAITING DESIGN CHANGES AND SPECIAL FLOORING
- * AF CONSTRUCTION DOCUMENTS RECEIVED IN THE CONTRACT CYCLE
- * PPS/DO CONSTRUCTION DUE 23 DECEMBER 1988
- * OP (4th FLOOR CENTRAL, NORTH TOWER)
 CONSTRUCTION ON SCHEDULE DUE 15 DECEMBER 1988
- * BALANCE OF OP IN BID AND AWARD STAGE BID OPENING SCHEDULE 23 DECEMBER
- * OS WORKING TOWARD 35% DESIGN DRAWING APPROVAL

SURVEY WORK IN THE NEW HEADQUARTERS BUILDING

- * OL REQUIREMENTS HAVE BEEN RECEIVED. WORKING ON BLOCK DIAGRAMS FOR COMPLETION 9 DECEMBER
- * OF ON HOLD



CARPET/PARTITION/FURNITURE INSTALLATION

DATE: 12-8-88

Significant events last 2 weeks -- since last ILSP meeting:

- (1) OIT area K furniture installed.
- (2) OGC partitions installed.
- (3) 2 trailers of OGC furniture received.
- (4) 3 trailers of OIT furniture received.
- (5) OIT area A carpeted -- partitions installed -- furniture installation in progress/due for completion 12-10-88.
- (6) Do Registry, 2729 corpeted